

### West Entrance Time Line

**West Parking Lot:** NTP: 3-10-15.

Substantial Completion: 8-14-15.

West Parking Lot Total Construction Contract Cost: \$2,476,771.55

#### **Contract 1 Site Utilities:**

Admin. Award: 3-14-16.

NTP: 6-27-16. Cost: \$573,081.00

Contract Completion Date: 5-15-16. **NOTE: DATE WAS NEVER UPDATED TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 2 Fencing:**

Admin. Award: 3-16-16.

NTP: 6-6-16. Cost: \$107,134.00

Contract Completion Date: 9-15-16. **DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 3 Concrete Bldg Foundations:**

Admin. Award: 7-14-16.

NTP: 9-15-16. Cost: \$731,011.00

Contract Completion: 10-15-16. **DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 4 Bldg Const (except fdns):**

Admin Award: 2-7-17.

NTP: 5-9-17. Cost: \$1,238,000.00

Contract Completion: Completion date of 5-19-17 was crossed out on the contract. **DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 5 Interior Plumbing:**

Admin. Award: 2-7-17.

NTP: April 13th, 2017. Cost: \$71,500.00

Contract Completion date of 5-19-17. **DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 6 Mech.:**

Admin. Award: 2-7-17.

NTP: 5-9-17. Cost: \$253,000.00

Contract Completion date of 5-19-17. **DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

#### **Contract 7 Electrical:**

Admin. Award: 2-7-17.

NTP: TBD. Contracts awaiting signature of comptroller, County Exec. and Corp. Counsel.  
Contract Completion date: I would assume unless someone changes will be written same as the  
previous date of 5-19-17. Cost: \$182,290.00

**DATE NEEDS TO BE UPDATED VIA CO TO REFLECT ACTUAL COMPLETION DATE.**

**Contract 7 Exhibit Rockwork & Glazing:**

**TBD.**

**Contract 8 Animal Life Support:**

**TBD.**