

REVISED

14-38

**COUNTY OF MILWAUKEE
INTEROFFICE COMMUNICATION**

DATE: February 4, 2014
TO: Supervisor Marina Dimitrijevic, Chairwoman, County Board of Supervisors
Supervisor Michael Mayo, Sr., Chairman, Transportation, Public Works and Transit Committee
FROM: Brian Dranzik, Director, Department of Transportation
SUBJECT: GMIA BAGGAGE CLAIM REMODELING

POLICY

Informational Report.

BACKGROUND

Work commenced on the remodeling of the Baggage Claim Building in September, 2013. The prime contractor for the building is C.D. Smith, Inc. The prime contractor for the baggage handling equipment is Jervis B. Webb, Inc. Total project cost is approximately \$45 million.


Because the building has to be kept operational at all times, and due to the phasing, the remodeling will take 22 months; expected completion is summer 2015.

Phase 1 is underway at the south end. The building has been stripped down to steel; relocation of equipment and infrastructure work in the basement is underway.

In addition to a new Baggage Claim Building, the front sidewalk, roadway, and middle island canopy are being replaced. A new glass canopy will cover four of the six lanes of the bag claim road, providing weather protection for passenger pick up. A "green roof" is part of the final work.

Prepared by: Barry Bateman, Airport Director

Approved by:



Brian Dranzik, Director,
Department of Transportation



C. Barry Bateman
Airport Director