

COUNTY OF MILWAUKEE

INTEROFFICE COMMUNICATION

Office of the Comptroller

DATE

April 9, 2014

TO

Members of the Judiciary, Safety & General Services Committee

FROM

Scott B. Manske, Comptroller


SUBJECT :

Information on the Courthouse Fire Project

At the Agenda Setting meeting for the April meeting of the Committee on Judiciary, Safety & General Services, it was requested that the Comptroller provide information to the committee regarding the expenditure authority, actual expenses and actual revenues for Project WO150 Courthouse Fire Project. I have attached information derived from the financial website and from invoices submitted by vendors to Milwaukee County to show the relevant information. I would note that this information is unaudited. Please let me know if you require additional information.

Scott B. Manske Comptroller

cc: Jerry Heer, Director of Audit, Office of the Comptroller Jessica Janz-McKnight, Research Analyst, Office of the Comptroller



Revenues			
Budget Actions	Date	Amount	
Transfer to establish budget	11/12/2013	\$ 5,999,500	
Transfer to establish budget	2/7/2014	\$ 7,000,000	
Total Budgeted Revenues			\$ 12,999,500
Actual Actions	Date	Amount	
Receipt of Check from State of WI - Insurance Proceeds	7/16/2013	\$ 2,000,000	
Receipt of Check from State of WI - Insurance Proceeds	7/22/2013	\$ 1,999,500	
Receipt of Check from State of WI - Insurance Proceeds	8/9/2013	\$ 2,000,000	
Receipt of Check from State of WI - Insurance Proceeds	11/7/2013	\$ 3,500,000	
Receipt of Check from State of WI - Insurance Proceeds	1/27/2014	\$ 3,500,000	
Total Revenues Received			\$ 12,999,500

Expenditures				
Budget Actions	Date		Amount	
Transfer to establish budget based upon insurance proceeds	11/12/2013	\$	5,999,500	
Transfer to establish budget based upon insurance proceeds	2/7/2014	\$	7,000,000	
Transfer to establish budget based upon funds from the Appropriations				
for Contingencies	2/7/2014	\$	4,069,000	
Total Budgeted Expenditures				\$ 17,068,500
Actual Actions	Date		Amount	
Universal Restoration Payment	7/16/2013	\$	1,500,000	
Universal Restoration Payment	8/1/2013	\$	1,750,000	
Universal Restoration Payment	8/29/2013	\$	2,000,000	
Universal Restoration Payment	11/6/2013	\$	3,500,000	
Universal Restoration Payment	2/3/2014	\$	249,500	
Universal Restoration Payment	2/14/2014	\$	3,500,000	
Kelmann Corporation Payment	7/16/2013	\$	500,000	
Kelmann Corporation Payment	3/7/2014	\$	181,437	
Engineering Building Maintenance Crosscharge	8/1/2013	\$	35,423	
Engineering Building Maintenance Crosscharge	12/27/2013	\$	1,474	
Engineering Building Maintenance Crosscharge	2/28/2014	\$	2,642	
A&E Professional Services Crosscharge	2/3/2014	\$	5,330	
Milwaukee Transport Services	1/24/2014	\$	6,870	
Lakeside Oil Co	1/24/2014	\$	2,551	
Lakeside Oil Co	1/24/2014	\$	5,392	
Lakeside Oil Co	1/24/2014	\$	189	
Total Actual Expenditures				\$ 13,240,809
Incurred but not paid				
Universal Restoration		\$	1,249,105	\$ 1,249,105
Available Expenditure Balance (budget authority less actual and incurred expenses)				\$ 2,578,587

^{*}These amounts are based upon information from the Financial website and from vendors' invoices and are unaudited.

Universal Breakdown of Costs (as of January 30, 2014)			
Labor	\$	3,021,683	
Subcontractor		9,109,597	
Materials & Supplies	\$	365,257	
Equipment	\$	1,252,067	
Total (based upon items paid, items invoiced and items incurred but not yet paid)	\$ 1	13,748,605	
Kelmann Breakdown of Costs (as of December 4, 2013)			
Labor	\$	393,329	
Subcontractor	\$	4,270	
Materials & Supplies	\$	34,661	
Equipment	\$	233,555	
Reimbursable Items	\$	15,622	
	\$	681,437	
Total invoiced and paid	~	00-1101	

^{*}These amounts are based upon information from the Financial website and from vendors' invoices and are unaudited.