

## Amendment Request

**Amendment:** #4

**Consultant:** Cardno, Inc.

**Project:** Engineering Services and Final Design  
Development for LMRP

**Project No.:** 0515-17803

**Contract:** #327

**Submitted by:**

Natalie Dutack

AOC Program Supervisor

Milwaukee County Parks

[natalie.dutack@milwaukeecountywi.gov](mailto:natalie.dutack@milwaukeecountywi.gov)

T: 414-257-5064 C:414-897-1154

**Background:** This Area of Concern project is fully funded by a Great Lakes Restoration Initiative Grant (EPA) and has no match. Grants are received by WI DNR who facilitates all delisting efforts for the Milwaukee Estuary AOC. WI DNR then sub-awards grant funds to Milwaukee County and other partners, who implement projects that will help meet AOC project goals. Project deliverables can be impacted by changes required by EPA and WI DNR to meet delisting goals and funding stipulations, resulting in amendment requests.

### Amendment 4 – Additional support and timeline changes to meet Grantor and Area of Concern Long Term Project Goals

- **Construction Oversight Scope Addition:** Amendment 1 to Contract #327 accommodated an updated requirement by DNR to meet project goals – retaining contractor Cardno for construction oversight through the project period to ensure habitat restoration goals are met. This oversight originally ended on September 30, 2023. DNR has pushed the end date December 2023, requiring Cardno’s oversight to also extend through this period. **Total cost of 3 months additional oversight will be \$3,532.20.**
- **Vegetative Monitoring Scope Addition:** As part of project deliverables Cardno, Inc. created a Vegetative Monitoring Plan (attached) to accompany the primary Habitat Restoration Plan, per the stipulations of their contract. The implementation of this plan was not included in original Construction Oversight deliverables. To ensure partners and DNR meet the goals of de-listing the AOC by 2030 and to accommodate for capacity limitations within the County post pandemic, DNR, EPA, and MCP have approved and are requesting that Cardno, Inc. be retained to implement the Vegetative Monitoring Plan as part of their Construction Oversight deliverable. This will ensure habitat restoration and vegetation re-establishment are successful. **Total cost of Vegetative Monitoring through December 2023 will be \$21,200.00.**

### Total Cost of Amendment Request

|                                       |                    |
|---------------------------------------|--------------------|
| Construction Oversight Scope Addition | \$3,532.20         |
| Vegetative Monitoring Scope Addition  | \$21,200.00        |
| <b>TOTAL</b>                          | <b>\$24,732.20</b> |